

Stone House E-quipper

February 12, 2007

Dear Friends,

Even though we are near the end of our building program, communication is still an essential part of our construction process. With that in mind, I thought I'd let the congregation know what's been happening since our Annual Report on January 21st,

Craig Jennings and I meet with the Rodney, the project manager of OK James, and our architect, Bob Magoon on a monthly basis to review where we are on the building and discuss problems that have arisen. These meetings typically last an hour and 45 minutes. In addition to the monthly meeting, I talk with the project manager at least once a week and exchange e-mails from the various committees, Bob Magoon, and Rodney. I visit the site at least once a week. And, I rely on the building committee to bring things to my attention from either the sub-committees or their on-site visits.

At the monthly meeting on February 5th, 2007 the move in date was discussed at length and Rodney states that March 31 is still the target date. Electricity is expected to be in the building on March 2nd. The parking lot lights will be installed once the weather warms up enough to pour the concrete. While you may not be able to see notable progress inside, things are moving along such as the electricians working on finishing the electrical rough in. As a matter of fact, on my visit on Saturday, February 3rd, there was a full crew of electricians working. Drywall is expected to be finished on February 23rd.

Currently, we are working on obtaining a \$35,000.00 reimbursement for the entrance way from Jerry Moore. I have sent him 2 e-mails and one certified letter and have asked for the reimbursement within 20 days of receipt of the letter he received on February 7, 2007.

As always, any member of the building committee is available to answer any questions you may have. There will be a list of those on the committee by the catalog in the fellowship area. I would like to thank all who have **volunteered** their time on the various committees.

Leif Romberg